Operation Manager's Report RMU Board of Public Works Meeting September 22, 2020

ELECTRIC

- St. Maria's Tatandra (East of McCutchen Road and north of Liberty Drive)
- Installation of underground electric distribution system for new residential subdivision. Started: July 30, 2019 Ongoing
- Kingshighway Highway 63 to Fairgrounds Road
- Reconfiguration of electric distribution system to remove overhead electric in right-of-way in conjunction with Move Rolla Transportation Development District improvements. Conversion of operating voltage in vicinity of Lynwood Drive and Morrell Avenue since reconfiguration of Kingshighway will eliminate current feed to this area.

Started: November 12, 2019 Ongoing

- E3. Alfermann Substation
- Modifications to accommodate sale of 138 kV assets to

Started: July 23, 2020 Ongoing

- 480 Silverleaf Lane E4.
- Installation of underground, single phase, primary to serve new residence.

Started: September 8, 2020 Completed: September 9, 2020

- Missouri Public Utility Alliance N/A Mutual Aid program
- Mutual aid requested through APPA and MPUA in response to Hurricane Laura.

Destination: Alexandria, LA RMU staff: Eric Lonning, Jestin Casto, Tom Carroll, and Jared McBride

Started: August 27, 2020 Completed: September 4, 2020

FIBER

- RMU Communications Building
- Installation of fiber between Business Office and Communications Building to allow for installation of equipment in Communications Building. Started: May 7, 2020 Ongoing
- Sale of Assets to Ameren F2.
- · Reconfiguration of fiber connections at north end of RMU transmission assets. Started: July 10, 2020 Ongoing

WATER

- W1. Olive Street Hwy 72 to 9th Street - 3rd Street - Olive to Oak Streets
 - Oak Street 2nd to 3rd Streets
- Replacement of existing 4" and 6" mains with new 8" PVC mains.

Started: June 19, 2019

September 2019: The project is completed from 9th Street to

5th Street. The remaining will be completed in 2020.

Started: June 30, 2020

Ongoing

Operation Manager's Report RMU Board of Public Works Meeting September 22, 2020

W2. Kingshighway

 Replacement of water main in conjunction with Move Rolla Transportation Development District improvements. TDD contractor performing most of the work with RMU crews completing system connections.
 Started: August 11, 2020

Ongoing

W3. Well 4

New motor starter and disconnect panels.
 Started: August 27, 2020
 Completed: September 17, 2020

W4. Service and main taps

- 109 South Bishop (4" tap)

TRAINING / PERSONNEL

 Missouri Public Utility Alliance (MPUA) Apprentice Lineman Training program Fulton, MO

 3 Phase Transformer / Troubleshooting (4th year) Attended by: Jeremy Brown August 25 to 27, 2020

Missouri Rural Water Association:
 Online training
 Ashland, MO

American Water Infrastructure Act ((AWIA)
 Attended by: Curt Reppond, Jason Bell, Alan Davis, and Robert Castle
 September 22, 2020

3. Service Department

- Braden Tiddy: Laborer II Transferred: August 11, 2020

MPUA / MoPEP UPDATE


 MoPEP Subcommittee on Services and Rates
 Columbia, MO (conference call) - Attended by: Chad Davis September 10, 2020

MISCELLANEOUS

1. Truck 8

 Bid approved at January 28, 2020 Board meeting: \$295,493.00 Change Order #1 (extended warranty): ADD \$1,650 Change Order #2 (equipment revisions): DEDUCT \$156.00 Revised Total: \$296,987.00

15. b. l. a.



J.B. 1.a.