Operations Report
RMU Board of Public Works Meeting

Date of Report:
November 24, 2026

CURRENT WORK	
Location and Description	**Timeline**
Electric	
Connection between Bridge School Road and Dewing Substations.	In progress: Crews working on west side of Bishop Avenue between Oak Lane and Lanning Lane
Underground distribution system east of Highway 63 between Lions Club Drive and Keeton Road as part of project to remove overhead facilities parallel to Highway 63	In progress: Pending work by others.
Phelps Health: Service to new Emergency Department	In progress: Pending arrival of transformer that has been delayed (projected mid-December 2026)
Audubon Ridge Subdivision: Overhead electric distribution system extension along White Columns Drive from Chapman Drive north to subdivision and underground improvements in subdivision.	In progress: RMU installation of underground improvements continuing. Enough work has been completed so that developer can have service at construction sites.
4060 HyPoint North: Redevelopment of existing building, including significant electric service upgrade.	Pending work by Owner's Contractor
1600 Block of East 10th Street (north side of 10th Street): Replacement of 2 poles	Completed
Installation of capacitor bank on Line 12 of 34.5 kV subtransmission system to improve power factor (14th Street between Poole Ave and Powell Ave)	In progress
Fiber and SCADA	
Request for additional circuits for customer.	Responses to customer requests as needed.
901 North Pine Street to Highway 72 East to 901 North Pine Street: New circuit	Completed
901 North PineStreet to Audubon Ridge Subduivision: New circuit	In progress
Revision of RMU fiber system from Lanning Pump Station to Oak Lane in conjunction with Highway 63 overhead distribution system changes	In progress

V. C. 1.

Upgrade of SCADA to allow for additional view only access by authorized staff.	In progress
Service Center and Business Office consolidation: Work to be performed by Owner.	Pending work by contractor
Coordination with City of Rolla and their service provider as they undertake upgrades of communications hardware at City facilities.	In progress: New MOU has been drafted.
Water	
Vienna Road: Replacement of existing water distribution main and appurtenances	Completed
2323 to 2419 North Bishop (Highway 63) (West side): Water main replacement	In progress
Abandon water main north of Highland Drive that is between 1321 and 1323 Highland Drive: Includes installation of new service line from 10th Street.	In progress
Well 13: Replacement of piping and refurbishment of pump and motor	In progress
Well HyPoint #3: Replacement of piping and refurbishment of pump and motor	In progress

FUTURE IDENTIFIED WORK	
Location and Description	**Timeline**
Electric, Water and / or Fiber	
2021 Industrial Park Drive	Pending information from Owner, consultant, and/or contractor
3801 HyPoint: Revision to electric service	Pending information from contractor and consultant
Tim Bradley Way: Potential development	Pending feedback after request made to RMU for information made about existing infrastructure
Main Street from 4th to 11th Streets: System modifications as needed in conjunction with City street, sidewalk, and stormwater project. - Existing water main will be replaced.	Pending design information from City
Cedar Trails multi-unit development	Some site worrk has taken place. Pending information from developer and/or their consultant(s).

500 block of Highway 72 West: Electric and water system improvements and modifications in association with redevelopment.	Pending information from developer, consultants, and the City of Rolla process for any required platting and permitting.
Response to request for potential new customer.	As requested
Electric	
Heritage substation: Updating of relay controls and replacement of conductor for 2 circuits that were not replaced when the other 2 circuits were replaced.	2026
Review of transformer sizing relative to customer loads for some larger transformer locations.	In consideration as time is available and when work is done to electric service or customer facility.
9th Street Conversion - Phase 2 (Elm Street to Rolla Street): Convert overhead electric distribution to underground.	Undertermined
909 Facilities Avenue (MO S&T Temporary Research Facility): Revision to electric service to connect directly to RMU.	Pending information from University
Highway 63 from Williams Road to Little Oaks Road - Removal of overhead utilities	Undetermined
10th Street from Cedar Street to Forum Drive: Removal of overhead utilities	Undetermined
Little Oaks Road: Addition of roadway lighting in conjunction with City of Rolla roadway improvement project	Pending work by Contractor
RMU switchgear at Phelps Health	Review of operation of controller for one breaker.
Customer-owned generation facilities - Net metering (less than 100 kW) and PURPA over 100 kW): Monitoring of testing and insurance requirements, review of applications, and installing new metering.	As needed
Water	
HyPoint Well #2: Conversion to pitless well head, replacement of well house (including piping and chemical feed systems), and interconnection piping.	Construction permit issued by MO DNR
11th Street from Asher Street to Powell Avenue: Water main replacement	When time allows
Highway 72 (north and south sides) between Faulkner and Southbrook: Water system improvements	In progress
Highway 72 (north side) from Walnut Street to Rose Court: New water main	In progress
Highway 72 (north side) from Iris Court to Rolla Gardens Drive: New water main	In progress
Highway 72 (north side) from Southview Drive to Summit Avenue: New water main	In progress
Irene Lane: Water main replacement	When time allows

Truman Avenue just east of Forum Drive: Upgrade of water distribution system to eliminate fire hydrant tapped to a private service line, adjust location of fire hydrant and replace some old main.	When time allows
Highway 63 south of Little Oaks Road: Water distribution system extension (8" main) to serve property to be annexed.	Pending execution of annexation agreement by Owner and City
Eastwood Drive: Replacement of old water main.	As time allows
Elmwood Drive (north half of street): Replacement of old water main.	As time allows
Cedar Hill Court: Replacement of old water services.	As time allows
Mimosa Court: Replacement of old services.	As time allows
10th Street from Main Street to Rolla Street: Replacement of old water main.	As time allows
Rolla Street from 10th Street to 11th Street: Replacement of old water main.	As time allows
10th Street from Main Street to State Street: Abandonment of old water main.	As time allows
South Olive Street: Replace water main and/or service lines as needed in advance of City street micropaving project.	As needed
Pine Tree Road from Highway 72 to Richard Drive: Replacement of water main.	As time allows
16th Street from Pine Street to Vichy Road: Replacement of water main in advance of City of Rolla street resurfacing project.	As time allows
Highway 72 from South Rolla Street to Highway O: Review of options for improvements.	In progress
Fiber	
9th Street conversion - Phase 2 (Elm Street to Rolla Street): Convert existing overhead to underground.	Undertermined
Rolla Public Schools RTC building: Reconfigure RMU fiber going into and out of building.	Undertermined
Fiber extension requests for customers.	As requested